Completion Report

1	Name of Wok	Improvements & Construction of RCC drain and CC road Bhuvaneshwari Nagara 5th, 4th, 3rd and 2nd Cross Ward No 15 Dasarahalli
2	Sanctioned Estimate No.& Date	CE/D2/TS/48/19-20 - 24/06/2019
3	Head of Acount which is Chargeable	P-3518
4	Enstrument Order No. & Date	EE/DD/WO/ 371 /19-20, Dt.05.08.2019
5	Name of Contractor	KRIDL
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	DUE TO BWSSB Water line work & COVID
7	Measurement recorded in MB	652/17-18
	Page No	65731 to 65733
8	check Measurment of the Asst	15/02/2022
	Exe. Eng./ Exe.Eng. On	04/01/2022
9	Name of the Office / Official incharge of the work	Asst.Executive Enginner T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkatrshappa
	b) Asst. Exe. Engineer	B R Ranganath

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
75.00	74,90,764=00	—	Rs 9,236=00

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.15

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.